

收入標提料統計表

計畫名稱：111年度旗山溪月眉橋下游河段疏濬作業

頁次：1 / 1
製表日期：2023/05/01

收入標名稱	開始提料日期	結束(最新)提料日期	承包總量(噸)	已出料金額	總車次	累計提料量(噸)	剩餘提料量(噸)	完成百分比
允力企業行	2022/06/24	2022/08/01	47,600.00	3,855,591	1,956	47,599.89	0.11	99.99%
祥發企業	2022/09/28	2022/11/05	47,600.00	3,586,846	1,923	47,596.15	3.85	99.99%
屏里企業	2022/10/12	2022/11/17	47,600.00	3,587,038	1,945	47,598.70	1.30	99.99%
寶旺企業	2022/10/15	2022/11/22	47,600.00	3,586,090	1,939	47,586.12	13.88	99.97%
益磊砂石	2022/11/22	2023/01/05	47,600.00	3,586,911	1,979	47,597.02	2.98	99.99%
龍鼎昌砂石	2023/02/01	2023/03/14	47,600.00	3,712,798	1,942	47,599.97	0.03	99.99%
和生開發2	2023/02/09	2023/03/23	47,600.00	3,712,693	1,950	47,598.63	1.37	99.99%
協震	2023/03/03	2023/03/28	47,600.00	1,861,819	976	23,869.48	23,730.52	50.15%
協震2	2023/04/14	2023/04/29	47,600.00	1,031,486	504	13,056.78	34,543.22	27.43%
協隆開發	2023/03/21	2023/04/14	47,600.00	1,885,568	945	24,019.97	23,580.03	50.46%
堅友企業行	2022/12/23	2023/02/01	47,600.00	3,712,773	1,970	47,599.66	0.34	99.99%
和生開發	2022/08/01	2022/09/20	47,600.00	3,616,759	1,999	47,588.94	11.06	99.98%
吉祥砂石	2022/08/23	2022/10/04	47,600.00	3,617,260	1,937	47,595.52	4.48	99.99%
尚億開發	2022/11/03	2022/12/20	47,600.00	3,587,131	1,953	47,599.94	0.06	99.99%
			666,400.00	44,940,763	23,918	584,506.77	81,893.23	

筆數：14

